










Dave Lipinski PE, CIP Dept. Dir.


Town Council 12.6.23

Town of Queen Creek

Capital Improvement Projects Update



CIP Projects – Non-IIP



In Design

- 1. Queen Creek WashPh1 & 2
- 2. Field Operations Facility
- 3. Public Safety Resource Center
- 4. Pinal County IGA ARPA Funded Projects
- 5. Rittenhouse / UPRR Sewer Replacement
- 6. Intersection of Sossaman and Germann
- 7. Ells worth & Cloud Roads
- 8. Crismon Road-Cloud to Riggs

In Construction

- 9. Frontier Family Park
- 10. East Park Aquatic & Multi-Gen Center
- 11. Mansel Carter Park Phase 2
- 12. Traffic Signal @ Germann & 196th
- 13. ASLD Infrastructure
- 14. Schnepf Road Waterline
- 15. Loredo Ranch Drive Waterline

Completed

- Bell Road Pump Station
- HPEC RV Dump Stations











Meridian Road at Queen Creek/Pima Road



Meridian Road at Queen Creek/Pima Roads



ITD	ITD	ITD	
Budget	Expended	Encumbered	Available
18,004,705	12,061,445	3,195,069	2,748,192











Town Center Roadways Aldecoa Drive and Munoz Street



Town Center Roadways Aldecoa Drive and Munoz Street



ITD	ITD	ITD	
Budget	Expended	Encumbered	Available
13,159,109	5,224,874	8,107,861	(1736,626)











Ocotillo Road: Sossaman to Hawes



Ocotillo Road: Sossaman to Hawes



ITD	ITD	ITD	
Budget	Expended	Encumbered	Available
21,614,986	5,585,038	15,139,062	2,972,524









Signal Butte: Ocotillo to Queen Creek



Signal Butte: Ocotillo to Queen Creek



ITD	ITD	ITD	
Budget	Expended	Encumbered	Available
4,425,115	1,181,236	1,856,949	1,387,930

Mansel Carter Phase 2



Frontier Family Park



ITD	ITD	ITD	
Budget	Expended	Encumbered	Available
78,230,000	41,985,874	32,987,401	3,256,725

Aquatic & Recreation Center



ITD	ITD	ITD	
Budget	Expended	Encumbered	Available
68,000,000	10,224,736	55,222,115	2,442,149

ASLD Infrastructure

Phase 1- mainline complete

Sewer

- 12" 3,620 LF
- 18" 11,602 LF
- 32 Manholes
- 4 Bores


Water


- 12" 408 LF
- 16" 6,211 LF
- 24" 8,255 LF
- 8 Bores

Phase 2

Sewer

— 18" - 919 LF





LG – Site Development



LG – Site Development













Questions?